

	Number of Works sanctioned.		No. of Works completed since last Meeting including old works.		Name of Works remaining to be completed with amount sanctioned.	
	No.		No.			
	Old.	New.	Old.	New.		
Chamrajnagar, Nanjangud, Heggaddevankote Taluk.						
					Well at Yeraballi ...	75 0 0
					Do at Holepur ...	50 0 0
					Do at Devalapur ...	199 1 0
					Total.....	1,029 7 9
2	998	0 0			Repairing a pond at Kalale ...	430 0 0
					Sinking a well at Sindhavalli ..	568 0 0
					Total.....	998 0 0
12	41,975	4 6			Well at Badarakuppe ...	173 0 10
					Do at Sivapur ...	99 2 0
					Do at Basavanpur ...	79 0 0
					Two wells at Gulipur ...	38 10 8
						not com
					Well at Gangavadi ...	12 8 0
					Do at Mariyala ...	142 2 0
					Do at Attigalpur ...	30 0 0
					Do at Bevinthalpur ...	30 0 0
					Do at Iyempur ...	30 0 0
					Do at Vulli Nanjanpur ...	11 4 0
					Do at Kadavinkatte ...	324 6 0
					Completing a Katte near Sivapur ...	393 14 0
					Well at Vengataiyen Chattrar...	299 0 0
					Repairing a pond at Mudlu-pur ...	25 0 0
					Do at Ramasamudra ...	50 0 0
					Total.....	1,737 15 6
					Removing prickly pear ...	237 5 0
					Total.....	1,975 4 6
110	1,926	0 6			Well at Senapathihalli ...	112 13 0
					Do at Mangipactchau ...	
					Hundi ...	126 0 0
					Do at Manni Hundi ...	118 0 0
					Do at Kurubolana Hundi ...	126 0 0
					Repairing a pond at Hunaga-nahalli ...	220 0 0
					Well at Doddapur ...	165 6 0
					Excavating a pond on Mandya-Narsipur road ...	492 13 0
					Well at Chikkaiyan Koppal ...	99 12 0
					Well at Helavara Hundi ...	194 4 0
					Repairing a pond at Kurahatti ...	75 0 0
					Repairing a well at Alasti Katte ...	195 0 6
					Total.....	1,926 0 6
Tirumakudlu-Narsipur.						

Note.—The Budget Grant is as follows :—

For well works, District Funds
Do Local Funds General

Total...

Deduct amounts sanctioned up to date inclusive of incomplete

works, District Funds	5,806 11 11
Local Funds General	4,761 0 0

10,567 11 11

Balance available.